# EXTENSION OF TIME PROPOSAL

| | | |
|---|---|---|
| 1 | Name of Work | Package-3, Includs 3 works of Rs. 100.00 1. Improvements to Road and Drains at Ashwathnagara Cross Rods in ward No. 06(Thanisandra), Byatarayanapura Sub division, 2. Improvements to Road and Drains at Fathima Layout Cross Roads in ward No. 06(Thanisandra), Byatarayanapura Sub division, 3. Improvements to Road and Drains at Saraipalya Vidyasagara Cross Roads in ward No. 06(Thanisandra), Byatarayanapura Sub division |
| 2 | Amount of Work Portion | 54,86,636.00 |
| 3 | Estimated Cost | 100.00 Lakhs |
| 4 | Name of Contractor | Sri. D Narahari<br>M/s. Benaka Developers & Project Pvt Ltd. |
| 5 | Agreement No | |
| 6 | No and date under which work order issued | EE/BTP/BBMP/WO/190/2018-19 Date: 14.12.2018 |
| 7 | Time limit originally fixed for completion | 4 Months |
| 8 | Date of application by the contractor for granting extension of time | |
| 9 | Date of receipt of application in the sub division office | |
| 10 | Extension granted if any | Nil |
| | i) | |
| | ii) | |
| 11 | Work carried out by the contractor during the original period stipulated in the contract | Work delayed due to BWSSB not giving clearance for commencing work. |
| 12 | Work carried out during 1st extension | Nil |
| 13 | Work carried out during 2nd extension | Nil |
| 14 | Time now applied for | |
| 15 | Date of recommending time limit applied for | 1082 Days (upto 31.03.2022) |
| 16 | Whether the original application of the contractor is enclosed. | Yes |
| 17 | Balance of work remaining to be done | 40%. - |
| 18 | Probable time required for completion of remaining work | - |
| 19 | Cost of work charged establishment charged on the work after the expairy of original period. | Nil |
| 20 | Whether notice as per clause of contract has been issued. | No |
| 21 | Remarks of the AEE and the daily rate of penalty proposed | Work deleyed Due to BWSSB, Cauvery Water Supply Line, and UGD Works under 110 Village and also due to Lockdown, Hence EOT may be sanctioned without penalty. |
| 22 | Remarks of the EE with the daily rate of penalty proposed | EOT may be Approved as per AEE recommendation with Nominal Penality. |

Assistant Engineer
Ward No. 06(Thanisandra)

Assistant Executive Engineer
Byatarayanapura Sub Division, Bangalore-24.

Executive Engineer
Byatarayanapura Division, Bangalore-92.